

## Redford Township District Library

October 29, 2021

# Project Overview

- Currently working on New Staff Work Room & New Exterior Program Area
  - New Work Room with Drive Thru Service for Book Check-out & Returns
  - Drive Thru Lane and Canopy
  - New Exterior Program Area with Seating, Lighting and Power Outlets for Library Patrons





# Progress Review (Exterior Program Area)

- New Program Area Footing Placement





# Progress Review (Exterior Program Area)

- Program Area Footings In Place





# Progress Review (Exterior Program Area)

- Underground Electrical Installation





# Progress Review (Staff Workroom)

- Completed Walls in Staff Work Room



# Progress Review (Drive Through)

- Completed Walls in Community Area & Staff Room Acoustical Ceiling





# Progress Review (Drive Through)

- Memorial Tree Re-location





# Two Week Look Ahead

- Demolish Drive Thru Window Openings, New Framing and Brick Re-work
- Underground Storm, Site Demo and Rough Grading In Drive Thru Area
- Install Trellis, Sprinklers and Begin Brick Pavers
- Complete Brick Half Walls in New Program Area
- Place Aggregate Base in Drive Thru Area and begin Curbs & Gutters
- Install Doors, Trim and Cabinetry in New Work Room and Community Area