

## Redford Township District Library

November 10, 2021

# Project Overview

- Currently working on New Staff Work Room & New Exterior Program Area
  - New Work Room with Drive Thru Service for Book Check-out & Returns
  - Drive Thru Lane and Canopy
  - New Exterior Program Area with Seating, Lighting and Power Outlets for Library Patrons



# Progress Review (Exterior Program Area)

- New Program Area knee wall and radius walls have brick and limestone cap installed, we are ready to begin brick pavers





# Progress Review (Exterior Program Area)

- Underground Electrical Installation – Sonotube has been installed and light bases have been poured



# Progress Review (Staff Workroom)

- Interior & Exterior Walls in Staff Work Room have been painted, we are ready to install final finishes





# Progress Review (Drive Through)

- Completed the FRP walls in the staff work room, the cabinet unit heater is being prepped for install



# Progress Review (Drive Through)

- Drive through windows have been framed in, the transaction windows will be installed next week





# Progress Review (Drive Through)

- The canopy footings have been installed, the site is staked out and ready for demo





# Two Week Look Ahead

- Install drive thru windows and brick re-work
- Underground storm, rough grading, and footings in Drive Thru Area
- Install trellis, sprinklers and begin brick pavers
- Complete brick half walls in New Program Area
- Place aggregate base in Drive Thru Area and begin curbs & gutters
- Install doors, trim and cabinetry in New Work Room and Community Area