

Redford Township District Library

November 22, 2021

Project Overview

- Currently working on New Staff Work Room & New Exterior Program Area
 - New Work Room with Drive Thru Service for Book Check-out & Returns
 - Drive Thru Lane and Canopy
 - New Exterior Program Area with Seating, Lighting and Power Outlets for Library Patrons



Progress Review (Exterior Program Area)

- New Program Area trellis, pathway lights & flag pole lighting has been installed, we are ready to begin brick pavers



Progress Review (Exterior Program Area)

- The progress in the New Program Area has been awesome, the final design is taking shape!



Progress Review (Drive Through)

- Completed the FRP walls in the staff work room, the cabinet unit heater has been installed



Progress Review (Drive Through)

- Drive through windows have been framed in, the transaction window has been installed



Progress Review (Drive Through)

- The site demo has begun, we are getting ready to prep for concrete. The structural footings have been placed



Two Week Look Ahead

- Install automated book drop
- Site concrete, rough and fine grading, and structural columns in Drive Thru Area
- Install sprinklers and begin brick pavers
- Complete new plantings in New Program Area
- Place aggregate base in Drive Thru Area and begin curbs & gutters
- Install doors, trim and cabinetry in New Work Room and Community Area