

Redford Township District Library

December 6, 2021

Project Overview

- Currently working on New Staff Work Room & New Exterior Program Area
 - New Work Room with Drive Thru Service for Book Check-out & Returns
 - Drive Thru Lane and Canopy
 - New Exterior Program Area with Seating, Lighting and Power Outlets for Library Patrons



Progress Review (Exterior Program Area)

- New Program Area brick pavers, pathway lights & string lighting has been installed, we are prepping to install plantings.



Progress Review (Exterior Program Area)

- The progress in the New Program Area has been awesome, the final design is taking shape!



Progress Review (Drive Through)

- The automated book drop has been installed, the final training is in progress!



Progress Review (Drive Through)

- The Drive through window, 2 structural steel columns & transaction window have been installed



Progress Review (Drive Through)

- The site demo is completed, the stone base has been installed. The final concrete prep is being completed



Two Week Look Ahead

- Final training of automated book drop
- Site concrete, fine grading, and structural steel in Drive Thru Area
- Install drive thru canopy
- Install sprinklers and begin brick pavers
- Complete new plantings in New Program Area
- Place aggregate base in Drive Thru Area and begin curbs & gutters